



Mogale City

Local Municipality
2023/24

TOP LAYER

**Service Delivery and Budget Implementation Plan
(SDBIP)**

2nd quarter Performance report

Division	Total Projected Target per Quarter	Achieved	Not achieved	% Achievement
CHIEF AUDIT EXECUTIVE	2	1	1	50%
OPERATIONS MANAGEMENT	2	2	0	100%
CHIEF FINANCE OFFICER	3	3	0	100%
CORPORATE SUPPORT SERVICES	1	0	1	0%
INTERGRATED ENVIRONMENTAL MANAGEMENT	3	1	2	33%
COMMUNITY DEVELOPMENT SERVICES	2	0	2	0%
ECONOMIC DEVELOPMENT SERVICES	4	2	2	50%
INFRASTRUCTURE DEVELOPMENT SERVICES	8	0	8	0%
STRATEGIC INVESTMENT PROGRAMMES	5	2	3	40%
TOTALS	30	11	19	37%



Mogale City

Local Municipality

OFFICE OF THE CHIEF AUDIT EXECUTIVE

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system															
NDP Chapter	Building a professional, capable, citizen-focused public service (NDP Chapter 13)															
Strategic Goal	To ensure accountable governance within the municipality															
DEPARTMENT: OFFICE OF CHIEF AUDIT EXECUTIVE																
KPA	GOOD GOVERNANCE AND PUBLIC PARTICIPATION															
SDBIP REF. NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 1: CAE (205)	CAE's Output	Internal Audit	All Wards	Number of the Quality assurance framework developed	Number	New Target	1	Q1	1	-	-	-	-	Q1: Quality assurance framework	Chief Audit Executive	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	-							
KPI 2: CAE(202)	CAE's Output	Internal Audit	All Wards	% of Approved Internal Audit Plan implemented	%	92%	100%	Q1	100%	100%	88%	Auditor was on study leave and could not finish the audit on time	Time extended for the completion of the audit in the 3rd quarter.	Q1-Q4: Approved Internal audit plan & Quarterly Progress report	Chief Audit Executive	Not achieved
								Q2	100%							
								Q3	100%							
								Q4	100%							
KPI 3: CAE (203)	CAE's Output	Corporate Ethics	All Wards	% Ethics Activities implemented in line with the approved Ethics and Investigation plan	%	New Target	100%	Q1	100%	100%	100%	-	-	Q1-Q4: Approved Ethics and Investigation Plan 2023/24 FY and proof of activities implemented	Chief Audit Executive	Achieved
								Q2	100%							
								Q3	100%							
								Q4	100%							
KPI 4: CAE (454)	CAE's Output	Risk Management	All Wards	Number of strategic risk register developed	Number	New Target	1	Q1	1	-	-	-	-	Q1: Strategic risk register	Chief Audit Executive	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	-							



Mogale City

Local Municipality

OPERATIONS MANAGEMENT

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system															
NDP Chapter	Building a professional, capable, citizen-focused public service (NDP Chapter 13).															
Strategic Goals	To ensure accountable governance within the municipality and To strengthen community participation															
DEPARTMENT: OPERATIONS MANAGEMENT																
KPA GOOD GOVERNANCE AND PUBLIC PARTICIPATION																
SDBIP REF. NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 1: OM (986)	Executive Manager Output	Strategic Planning	All Wards	Number of Strategic planning review session conducted	Number	0%	1	Q1	-	-	-	-	-	Q4: Strategic plan and attendance register	Executive Manager: Operations Management	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	1							
KPI 2: OM (282)	Executive Manager Output	AGSA Action Plans	All Wards	% implementation of AGSA Audit Action plans	%	TBC	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Executive Manager: Operations Management	No target for the quarter
								Q2	-							
								Q3	85%							
								Q4	85%							
KPI 3: OM (431)	Manager's Sub-outputs	Annual SDBIP	All Wards	Number of SDBIP copies submitted to the Executive Mayor	Number	New KPI	2	Q1	-	-	-	-	-	Q3 - Q4: Proof of submission to Mayor	Executive Manager: Operations Management	No target for the quarter
								Q2	-							
								Q3	1							
								Q4	1							
KPI 4: OM (001)	Manager's Sub-outputs	IDP Process plan and Implementation	All Wards	% implementation of the approved IDP Process plan	%	100%	100%	Q1	100%	100%	100%	-	-	Q1-Q4: IDP process plan and implementation report	Executive Manager: Operations Management	Achieved
								Q2	100%							
								Q3	100%							
								Q4	100%							
KPI 5: OM (282)	Executive Manager: Output	Risk Management	All Wards	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	100%	-	-	Quarterly report	Executive Manager: Operations Management	Achieved
								Q2	100% of planned actions implemented					Quarterly report		
								Q3	100% of planned actions implemented					Quarterly report		
								Q4	100% of planned actions implemented					Quarterly report		



Mogale City



Local Municipality

FINANCIAL MANAGEMENT SERVICES

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system														
NDP Chapter	Building a professional, capable, citizen-focused public service (NDP Chapter 13)														
Strategic Goal	To ensure accountable governance within the municipality														
DEPARTMENT: FINANCIAL MANAGEMENT SERVICES															
KPA	FINANCIAL VIABILITY														
SDBIP Ref. No.	PLANNING LEVEL	MSCOA PROJECT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 1: FMS (349)	CFO's output	Budget Management	Number of Budget report submitted to Council	Number	New KPI	2	Q1	-	-	-	-	-	Q3 & Q4: Proof of submission to Council	Chief Financial Officer	No target for the quarter
							Q2	-							
							Q3	1							
							Q4	1							
KPI 2: FMS (357)	CFO's output	Grants expenditure	% expenditure on the Financial Management Grant	%	100%	100%	Q1	25%	50%	50%	-	-	Q1-Q4: In-year monitoring report	Chief Financial Officer	Achieved
							Q2	50%							
							Q3	75%							
							Q4	100%							
KPI 3: FMS (342)	CFO's output	Credit Control	% Revenue collected	%	85%	89%	Q1	89%	89%	91%	Rigorous implementation of credit control starting with MCLM Employees and councillors	-	Q1- Q4: in-year monitoring report (collection on main tariff)	Chief Financial Officer	Achieved
							Q2	89%							
							Q3	89%							
							Q4	89%							

KPA: GOOD GOVERNANCE & PUBLIC PARTICIPATION															
SDBIP Ref. No.	PLANNING LEVEL	MSCOA PROJECT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 4: FMS (361)	CFO's output	AGSA Action Plans	% implementation of finance related AGSA Audit Action plans	%	100%	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Chief Financial Officer	No target for the quarter
							Q2	-							
							Q3	85%							
							Q4	85%							
KPI 5: FMS (347)	CFO's output	Annual Financial Statements	Date for the submission of the Annual Financial Statements to the AGSA	Date	Aug-22	Aug-23	Q1	31-Aug-23	-	-	-	-	Q1: Proof of submission of the AFS to the AGSA	Chief Financial Officer	No target for the quarter
							Q2	-							
							Q3	-							
							Q4	-							
KPI 6: FMS (361)	Executive Manager: Output	Risk Management	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	100%	-	-	Quarterly report	Chief Financial Officer	Achieved
							Q2	100% of planned actions implemented							
							Q3	100% of planned actions implemented							
							Q4	100% of planned actions implemented							
KPA: LOCAL ECONOMIC DEVELOPMENT															
SDBIP Ref. No.	PLANNING LEVEL	MSCOA PROJECT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 7: FMS (357)	CFO's output	Youth exposure to employment	Number of interns recruited	Number	10	5	Q1	-	-	-	-	-	Q4: Appointment report	Chief Financial Officer	No target for the quarter
							Q2	-							
							Q3	-							
							Q4	5							



Mogale City

Local Municipality

CORPORATE SUPPORT SERVICES

National Outcome	Outcome 9 Responsive accountable effective and efficient local government system														
NDP Chapter	Building a professional capable citizen focused public service NDP Chapter 13														
Strategic Goal	To ensure accountable governance within the municipality														
DEPARTMENT: CORPORATE SUPPORT SERVICES															
KPA: MUNICIPAL TRANSFORMATION AND ORGANISATIONAL DEVELOPMENT															
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 1: CSS (282)	Executive Manager: Output	Learning and Development	Number of change management plan approved	Number	New target	1	Q1	-	-	-	-	-	Q3: Copy of the approved Change management plan and EXCO minutes	Executive Manager: Corporate Support Services	No target for the quarter
							Q2	-							
							Q3	1							
							Q4	-							
KPI 2: CSS (309)	Executive Manager: Output	Workplace skills plan (WSP)	Number of WSP submitted to LGSETA	1	1	1	Q1	-	-	-	-	-	Q4: Acknowledgement letter from LGSETA for the submission of the WSP	Executive Manager: Corporate Support Services	No target for the quarter
							Q2	-							
							Q3	-							
							Q4	1							

KPA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION																
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
KPI 3: CSS (282)	Executive Manager Output	AGSA Action Plans	% implementation of AGSA Audit Action plans	%	New Target	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Executive Manager: Corporate Support Services	No target for the quarter	
							Q2	-								
							Q3	85%								
							Q4	85%								
KPI 4: CSS (296)	Executive Manager Output	Legal services	Number of reviewed by-laws submitted for approval	Number	New Target	2	Q1	-	-	-	-	-	Q4:Proof of submission to Secretariat for Council	Executive Manager: Corporate Support Services	No target for the quarter	
							Q2	-								
							Q3	-								
							Q4	2								
KPI 5: CSS (282)	Executive Manager Output	Human Resource Policies	Number of HR reviewed policies submitted for approval	Number	New Target	5	Q1	-	-	-	-	-	Copy of HR policies and proof of submission to Council	Executive Manager: Corporate Support Services	No target for the quarter	
							Q2	-								
							Q3	-								
							Q4	5								
KPI 6: CSS	Executive Manager: Output	Risk Management	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	75%	Implementation of mitigation actions did not take place this quarter some committee meetings did not sit to pass resolutions that needed to be implemented. Meetings like LLF and Training Committee meetings.	Circulation of resolutions for implementation of action plans immediately after such meetings will be effected.	Quarterly report	Executive Manager: Corporate Support Services	Not achieved	
							Q2	100% of planned actions implemented								
							Q3	100% of planned actions implemented								
							Q4	100% of planned actions implemented								



Mogale City

Local Municipality

INTEGRATED ENVIRONMENTAL MANAGEMENT

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system															
NDP Chapter	Chapter 5 Transitioning to a low carbon economy															
Strategic Goal	To provide sustainable services to the community															
DEPARTMENT: INTEGRATED ENVIRONMENTAL MANAGEMENT																
KPA: BASIC SERVICE DELIVERY AND INFRASTRUCTURE DEVELOPMENT																
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 1: IEM (502)	Executive Manager: Output	Waste Management	All Wards	Number of Skip bins purchased	Number	New target	20	Q1	-	20	0	A report requesting the Municipal Manager to approve the project was submitted and approved and there were delays in BSC processes.	The report has been processed and ready for advert	Q2: Delivery note, Invoice	Executive Manager: Integrated Environmental Management	Not Achieved
								Q2	20							
								Q3	-							
								Q4	-							
KPI 2: IEM (849)	Executive Manager: Output	Kagiso Cemetery Hydro Survey & Drainage Construction	All Wards	% implementation of Kagiso Cemetery Hydro Survey & Drainage Construction project milestones in line with the approved Scope of work	%	New target	100%	Q1	-	100%	100%	-	-	Q2: Approved scope of work and project plan, progress report, milestone certificate	Executive Manager: Integrated Environmental Management	Achieved
								Q2	100%							
								Q3	-							
								Q4	-							
KPA: LOCAL ECONOMIC DEVELOPMENT																
KPI 3: IEM (382)	Executive Manager: Output	Employment Opportunities	All Wards	Number of new job opportunities created	Number	New KPI	1000	Q1	1000	-	-	-	-	Q1: Signed employment contracts and I.D copies	Executive Manager: Integrated Environmental Management	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	-							

KPA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION																
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 4: IEM (382)	Executive Manager: Output	AGSA Audit Action plans	All Wards	% implementation of AGSA Audit Action plans	%	New target	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Executive Manager: Integrated Environmental Management	No target for the quarter
								Q2	-							
								Q3	85%							
								Q4	85%							
KPI 5: IEM (382)	Executive Manager: Output	Risk Management	All Wards	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100%	100%	88%	Due to budget constraints IWM Plan could not be implemented	Explore external funding	Q1-Q4: Quarterly report	Executive Manager: Integrated Environmental Management	Not achieved
								Q2	100%							
								Q3	100%							
								Q4	100%							
KPA: FINANCIAL VIABILITY																
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 6: IEM (382)	Executive Manager Output	External Fund raising	All Wards	Rand value of external funding sourced	Rand value	New target	R50 Million	Q1	-	-	-	-	-	Q4: Proof of revenue collected	Executive Manager: Integrated Environmental Management	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	R50 Million							



Mogale City

Local Municipality

COMMUNITY DEVELOPMENT SERVICES

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system																
NDP Chapter	NDP Chapter: Building a professional capable citizen focused public service NDP Chapter 13																
Strategic Goal	To provide sustainable services to the community																
DEPARTMENT: COMMUNITY DEVELOPMENT SERVICES																	
KPA: SERVICE DELIVERY AND INFRASTRUCTURE DEVELOPMENT																	
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME /PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
KPI 1: CDS (513)	Executive Manager Output	Cds-Purchasing Of Library Furniture & Equipment _Ls_01	All Wards	Number of libraries supplied with furniture	Number	New KPI	22	Q1	-	-	-	-	-	Q4: Project plan, List of libraries, Delivery note and invoice	Executive Manager: Community Development Services	No target for the quarter	
								Q2	-								
								Q3	22								
								Q4	-								
KPI 2: CDS (513)	Executive Manager Output	Cds-Purchasing Of Library Furniture & Equipment _Ls_01	All Wards	Number of libraries supplied with equipment	Number	New KPI	22	Q1	-	-	-	-	-	Q4: Project plan, List of libraries, Delivery note and invoice	Executive Manager: Community Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	22								
KPI 3: CDS (513)	Executive Manager Output	Purchase of ICT Equipment	All Wards	Number of Libraries provided with ICT equipment	New target	New KPI	18	Q1	-	-	-	-	-	Q4: Project plan, List of libraries, Delivery note and invoice	Executive Manager: Community Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	18								
KPI 4: CDS (229)	Executive Manager Output	Indigent registration	All Wards	Number of households registered for indigent support	Number	4300	4500	Q1	1125	1125	861	Registration of Pangoville Informal Settlement was cancelled due to insufficient overtime allocation for working on weekends. This impacted negatively on planned registration for Q2.	Intensify the ward based registrations from quarter 3 in order to increase the number of registrations.	Q1-Q4: Quarterly indigent management report and Indigent register	Executive Manager: Community Development Services	Not achieved	
								Q2	1125								
								Q3	1125								
								Q4	1125								

KPA: FINANCIAL VIABILITY

SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 5: CDS (255)	Executive Manager Output	Grants expenditure	All Wards	% expenditure on the SACR grant	%	90%	100%	Q1	-	-	-	-	-	Q4: SACR Expenditure Grant Report		No target for the quarter
								Q2	-							
								Q3	-							
								Q4	100%							
KPI 6:CDS (227)	Executive Manager Output	Grants expenditure	All Wards	% expenditure on the HIV/AIDS grant	%	84%	100%	Q1	-	-	-	-	-	Q4: HIV/AIDS Expenditure Grant	Executive Manager: Community Development Services	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	100%							
KPI 7:CDS (243)	Executive Manager Output	External Fund raising	All Wards	Rand value of external funding sourced	Rand value	New target	R50 Million	Q1	-	-	-	-	-	Q4: Proof of revenue collected		No target for the quarter
								Q2	-							
								Q3	-							
								Q4	R50 Million							

KPA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION

SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 8: CDS (243)	Executive Manager: Output	Risk Management	All Wards	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	86%	1. Final Municipal report on progress on implementation of UJIFWE Strategy not finalized at time of submission (SRR 1); 2. Relocation of the function to CDS still under dispute (SRR2)	Request EXCO's assistance around the timelines of submissions that require a consolidated Municipal approved submission	Q1-Q4: Quarterly report	Executive Manager: Community Development Services	Not achieved
								Q2	100% of planned actions implemented							
								Q3	100% of planned actions implemented							
								Q4	100% of planned actions implemented							
KPI 9: CDS (243)	Executive Manager: Output	AGSA Audit Action plans	All Wards	% implementation of AGSA Audit Action plans	%	100%	100%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Executive Manager: Community Development Services	No target for the quarter
								Q2	-							
								Q3	85%							
								Q4	85%							



Mogale City

Local Municipality

ECONOMIC DEVELOPMENT SERVICES

National Outcome	National Outcome 9: Responsive, accountable, effective and efficient local government system																	
NDP Chapter	Chapter 3: Economy and Employment, Chapter 4: Economic Infrastructure and Chapter 8: Transforming Human Settlements																	
Strategic Goal	To foster a conducive environment for broad based economic development																	
DEPARTMENT: ECONOMIC DEVELOPMENT SERVICES																		
KPA: SERVICE DELIVERY AND INFRASTRUCTURE DEVELOPMENT																		
SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE		
KPI 1: EDS (953 & 981)	Output	Refurbishment of Municipal Buildings and Chamdor offices	Krugersdorp	% implementation of municipal building project milestones (activities) in line with the project plan	%	New target	100%	Q1	100% implementation of planned activities	100% implementation of planned activities	81%	Approval of site development plan is currently delay due to Electrical department having approved building plan. The abovementioned issue has created a bottleneck for the approval of the building plans. The construction of the ground floor slab was planned for completion at the end of the quarter, contractor has fallen behind scheduled in this regards.	Workshop between MCLM electrical department, MCLM project manager and consultant to resolve the matter. Contractor to furnish MCLM with acceleration plan for Catching up to the programme.	Project plan, progress report & milestone certificate	Executive Manager: Economic Development Services	Not Achieved		
								Q2	100% implementation of planned activities					Progress report & milestone certificate				
								Q3	100% implementation of planned activities					Progress report & milestone certificate				
								Q4	100% implementation of planned activities					Progress report & milestone certificate				
			Chamdor	% implementation of Chamdor refurbishment project milestones (activities) in line with the project plan	%	New target	100%	Q1	-	100% implementation of planned activities	100%	-	-	Project Plan, Progress report & milestone certificate			Executive Manager: Economic Development Services	Achieved
								Q2	100% implementation of planned activities					Progress report & milestone certificate				
								Q3	100% implementation of planned activities					Progress report & milestone certificate				
								Q4	100% implementation of planned activities					Progress report & milestone certificate				
KPI 2: EDS (383)	Executive Manager: Output	Tourism Management	All Wards	% Commercialisation of Krugersdorp Game Reserve	%	New target	100%	Q1	-	-	-	-	-	-	Executive Manager: Economic Development Services	No target for the quarter		
								Q2	-					-				
								Q3	-					Project plan				
								Q4	100%					Progress report & milestone certificate				
KPA: FINANCIAL VIABILITY																		
SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE		
KPI 3: EDS (321)	Executive Manager: Output	Grants expenditure	All Wards	% expenditure on the Expanded Public Works Programme (EPWP) grant	%	100%	100%	Q1	25%	50%	60%	More participants were recruited through COGTA in Q1		Q3: Expenditure report	Executive Manager: Economic Development Services	Achieved		
								Q2	50%									
								Q3	75%									
								Q4	100%									

KPA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION																	
SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
KPI 4: EDS (324)	Executive Manager: Output	Risk Management	All Wards	% implementation of Strategic Risk register mitigations actions	%	New KPI	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	71%	Other mitigations are still in progress and to be completed in Q3 & Q4	1. Finalisation of the ToRs for the Business forum ToR 2. LED Review strategy presented at EXCO.	Q1-Q4: Quarterly report	Executive Manager: Economic Development Services	Not Achieved	
								Q2	100% of planned actions implemented								
								Q3	100% of planned actions implemented								
								Q4	100% of planned actions implemented								
KPI 5: EDS (324)	Executive Manager: Output	AGSA Audit Action Plans	All Wards	% implementation of AGSA Audit Action plans	%	No findings	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Executive Manager: Economic Development Services	No target for the quarter	
								Q2	-								
								Q3	85%								
								Q4	85%								
KPA: LOCAL ECONOMIC DEVELOPMENT																	
SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
KPI 6: EDS (339)	Executive Manager: Output	SMME Strategy	All Wards	Number of SMME Strategy approved by Council	Number	New KPI	1	Q1	-	-	-	-	-	Copy of the approved SMME strategy and Council Agenda/ Minutes/Resolutions	Executive Manager: Economic Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	1								
KPI 7: EDS (324)	Executive Manager: Output	LED Strategy	All Wards	Number of reviewed LED Strategy approved by Council	Number	New KPI	1	Q1	-	-	-	-	-	Q4: Copy of the approved LED Strategy and Council Agenda/ Minutes/Resolutions	Executive Manager: Economic Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	1								
KPI 8: EDS (324)	Executive Manager: Output	Cooperatives strategy	All Wards	Number Cooperatives strategy approved by Council	Number	New KPI	1	Q1	-	-	-	-	-	Q4: Copy of the approved Cooperatives Strategy and Council Agenda/ Minutes/Resolutions	Executive Manager: Economic Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	1								
KPI 9: EDS (321)	Executive Manager: Output	Employment opportunities	All Wards	Number of EPWP employment opportunities facilitated	Number	1520	550	Q1	550	-	-	-	-	Q1: EPWP Stats, Employment contracts and ID Copies	Executive Manager: Economic Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	-								



Mogale City

Local Municipality

INFRASTRUCTURE DEVELOPMENT SERVICES

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system															
NDP Chapter	NDP: Building a professional capable citizen focused public service NDP Chapter 13															
Strategic Goal	To provide sustainable services to the community															
DEPARTMENT: INFRASTRUCTURE DEVELOPMENT SERVICES																
KPA: SERVICE DELIVERY AND INFRASTRUCTURE DEVELOPMENT																
SDBIP Ref. No.	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
Division: Fleet Management																
KPI 1: IDS (197)	Executive Manager: Output		All Wards	Number of refuse compactor trucks purchased	Number	New Target	4	Q1	2	2	0	Delay in purchasing of the trucks due to funds unavailability	Funds made available and trucks were ordered	Q1-Q2: Delivery note and Invoice	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	2							
								Q3	-							
								Q4	-							
KPI 2: IDS (197)	Executive Manager: Output	Procurement of vehicles	All Wards	Number of mechanical breakdown bakkie purchased	Number	New Target	1	Q1	-	1	0	Dealership closed offices early which led to the delay in delivering the vehicle	Delivery in January 2024	Q2: Delivery note and Invoice	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	1							
								Q3	-							
								Q4	-							
KPI 3: CDS (513)	Executive Manager: Output		All Wards	Number of road block bus purchased	Number	New Target	1	Q1	-	-	-	-	-	Q4: Delivery note and invoice	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	1							

SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
Division: Water and sanitation																
KPI 4: IDS (884)	Executive Manager: Output	IDS-Percy Steward Waste Water Treatment Works (WWTW) Refurbishment	37,38,29,28,27,26,25,24,22,21,20	% Process equipment & units refurbished in line with the refurbishment project plan at Percy Steward	%	93%	80%	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	30%					Project plan, progress report & milestone certificate		
								Q4	50%					Progress report & milestone certificate		
KPI 5: IDS (883)	Executive Manager: Output	IDS-Flip Human WWTW Refurbishment	35,34,18,19,16,15,14,13,12,11,10,9,8,7,6,5,4,3,2,1	% Process equipment & units refurbished in line with the refurbishment project plan at Flip Human	%	87%	80%	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	30%					Project plan, progress report & milestone certificate		
								Q4	50%					Progress report & milestone certificate		
KPI 6: IDS (592)	Executive Manager: Output	IDS Smart Conventional Water Meters_Pwds_Ws	All Wards	Number of prepaid water meters replaced with conventional water meters	Number	New Target	6500	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	2000					Project plan, progress report & milestone certificate		
								Q4	4500					Progress report & milestone certificate		
KPI 7: IDS (837)	Executive Manager: Output	IDS-Rural and informal Areas Water Supply.	Ward 31	Km of uPVC water pipeline replaced with steel pipeline	Km	New KPI	3Km	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	1km					Project plan, progress report & milestone certificate		
								Q4	2km					Progress report & milestone certificate		
KPI 8: IDS (837)	Executive Manager: Output	IDS-Rural and informal Areas Water Supply.	Ward 30	Number of water connections at Tarlton(Matshelapata)	Number	New target	700	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	300					Project plan, progress report & milestone certificate		
								Q4	400					Progress report & milestone certificate		
KPI 9: IDS (837)	Executive Manager: Output	IDS-Rural and informal Areas Water Supply.	Ward 31	Number of Booster pumpstation constructed	Number	New Target	1	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	-					-		
								Q4	1					Progress report & milestone certificate and completion certificate		

SDBIP/BUDGET REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 10: IDS (987)	Executive Manager: Output	IDS Counter Water meters	All Wards	Number of Rand Water Bulk Water Feed Monitoring meters Installed	Number	New Target	5	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	2					Project Plan, Progress report & milestone certificate		
								Q4	3					Progress report & milestone certificate		
KPI 11: IDS (987)	Executive Manager: Output	IDS Zonal Water Meters x22	All Wards	Number of Zonal bulk water meters replaced	Number	New Target	300	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	100					Project plan, progress report & milestone certificate		
								Q4	200					Progress report & milestone certificate		
KPI 12: IDS (988)	Executive Manager: Output	IDS Service Connections w&s	All Wards	Number of bulk service connections	Number	New Target	35	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	15					Project plan, progress report & milestone certificate		
								Q4	20					Progress report & milestone certificate		
KPI 13: IDS (172)	Executive Manager: Output	IDS Smart Conventional Water Meters_Indigent_ws	All Wards	Number of prepaid water meters replaced and installed	Number	New Target	2800	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter
								Q2	-					-		
								Q3	1000					Project Plan, progress report and milestone certificate		
								Q4	1800					Progress report and milestone certificate		

SDBIP/BUDGET REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
Division: Energy Services																
KPI 14: IDS (719)	Executive Manager: Output		All Wards	Number of meters installed at Krugersdorp Taxi rank	Number	New Target	95	Q1	40	55	0	Delay in the ordering of meters	Wiring has started and all the 95 meters will be installed by end of 3rd Quarter.	Project Plan, Meter Installation Reports	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	55					Meter Installation Reports		
								Q3	-					-		
								Q4	-					-		
KPI 15: IDS (719)	Executive Manager: Output	Installation of Electricity Meters - indigents & Taxi rank	All Wards	Number of indigent meters installed	Number	New Target	500	Q1	100	150	0	Shortage of Electricity Meters and Ground-mounted Meter box in the market.	Pole-mounted Meter Boxes to be used and contractor to supply, install overhead instead of underground system, test and commissioning	Project plan, Meter Installation Reports	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	150					Meter Installation Reports		
								Q3	150					Meter Installation Reports		
								Q4	100					Meter Installation Reports		
KPI 16: IDS (572)	Executive Manager: Output	Electrification Backlog - Munsieville Ext 5 & Pangoville Informal Settlement_EDS	Ward 25 & 27	% Completion of Bulk Electrical Infrastructure installed in line with the plan	%	New Target	100%	Q1	100%	100%	50%	Project delayed due to community disputes regarding the allocation of the project	Dispute has been resolved	Project Plan, progress reports and milestone certificate	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	100%					Progress report, milestone certificate		
								Q3	100%					Progress report, milestone certificate		
								Q4	100%					Completion certificate and the close-out report		
KPI 17: IDS (572)	Executive Manager: Output		Ward 25 & 27	Number of households service connections installed	Number	New Target	711	Q1	200	451	0	Delay in completion of houses by the Department of Housing (DOH) affected connections	Meeting held with DOH to explain the delay in project progress	progress reports and milestone certificate/ List of Certificate of Compliance (COC)	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	451					progress reports and milestone certificate/ List of Certificate of Compliance (COC)		
								Q3	260					milestone certificate/ List of Certificate of		
								Q4	-					-		
KPI 18: IDS (827)	Executive Manager: Output	Analog To Digital Meter Replacement	All Wards	Number of analog meters replaced with digital meters	Number	New Target	1800	Q1	-	600	0	Order has been placed with the service provider. Project delayed due to scope and budget clarification.	Frequent Project Meeting to be held	Project Plan	Executive Manager: Infrastructure Development Services	Not Achieved
								Q2	600					Meter Installation Reports		
								Q3	600					Meter Installation Reports		
								Q4	600					Meter Installation Reports		

SDBIP/ BUDGET REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PR OJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
Division: Roads and Storm water																	
KPI 19: IDS (802 & 988)	Executive Manager: Output	IDS-Construction of Robin Road Extension	39	Km of road constructed	km	New KPI	0,35KM	Q1	0,35km	-	-	-	-	Q1: Completion certificate and the close- out report	Executive Manager: Infrastructure Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	-								
KPA: FINANCIAL VIABILITY 15%																	
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
KPI 20: IDS (484)	Executive Manager: Output	Grants expenditure	All Wards	% expenditure on the Water Services Infrastructure grant (WSIG)	%	100%	100%	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	100%								
KPI 21: IDS (484)	Executive Manager: Output	Revenue generation	All Wards	% expenditure on the Integrated National Electrification Programme (INEP) Grant	%	100%	100%	Q1	-	-	-	-	-	-	Executive Manager: Infrastructure Development Services	No target for the quarter	
								Q2	-								
								Q3	-								
								Q4	100%								
KPA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION																	
SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PRO JECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE	
KPI 22: IDS (484)	Executive Manager: Output	AGSA Audit Action plans	All Wards	% implementation of AGSA Audit Action plans	%	100%	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Executive Manager: Infrastructure Development Services	No target for the quarter	
								Q2	-								
								Q3	85%								
								Q4	85%								
KPI 23: IDS (484)	Executive Manager: Output	Risk Management	All Wards	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	66%	Electricity Meter replacement projects delayed due to the challenges with suppliers and shortage in the market	Order for some meters is processed and awaiting delivery	Quarterly report	Executive Manager: Infrastructure Development Services	Not Achieved	
								Q2	100% of planned actions implemented								
								Q3	100% of planned actions implemented								
								Q4	100% of planned actions implemented								



Mogale City

Local Municipality

STRATEGIC INVESTMENT PROGRAMME

National Outcome	Outcome 9: Responsive, accountable, effective and efficient local government system															
NDP Chapter	Building a professional capable citizen focused public service NDP Chapter 13															
Strategic Goal	To provide sustainable services to the community															
DEPARTMENT: STRATEGIC INVESTMENT PROGRAMME																
KPA: SERVICE DELIVERY AND INFRASTRUCTURE DEVELOPMENT																
Division: Human Settlement and Real Estate																
SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 1: SIP (913)	Executive Manager: Output	Sip-Leratong 15 Mega Litre (ML) New Reservoir	All Wards	% implementation of Leratong 15ML New Reservoir project milestones (activities) in line with the project plan	%	Designs 60% completed	100%	Q1	100% implementation of planned activities	100% implementation of planned activities	0%	Delays by consulting engineers with procurement of service providers to undertake specialist investigative studies	Municipality is engaging consulting engineers	Project plan, progress report and milestone certificate	Acting Executive Manager: Strategic Investment Programme	Not Achieved
								Q2	100% implementation of planned activities					Progress report and milestone certificate		
								Q3	100% implementation of planned activities					Progress report and milestone certificate		
								Q4	100% implementation of planned activities					Progress report and milestone certificate		
KPI 2: SIP (913)	Executive Manager: Output	Sip-Leratong 5ML New Reservoir	All Wards	% implementation of Leratong 5ML New Reservoir project milestones (activities) in line with the project plan	%	New target	100%	Q1	100% implementation of planned activities	100% implementation of planned activities	70%	Dispute between municipality and contractor during early stages of the project resulted with deviation from planned program of second quarter.	The Service Provider has revised programme of works to accelerate achievement of planned activities	Project Plan, progress report and milestone certificate	Acting Executive Manager: Strategic Investment Programme	Not Achieved
								Q2	100% implementation of planned activities					Progress report and milestone certificate		
								Q3	100% implementation of planned activities					Completion certificate. Progress report and milestone certificate		
								Q4	100% implementation of planned activities					-		
KPI 3: SIP (916)	Executive Manager: Output		30	Number of houses completed	Number	300	500	Q1	100	100	79	Slow progress due to late payment to contractors by the Municipality.	Contractor to submit revised accelerated programme of works. The issue of late payments have now been addressed.	Quality assurance reports	Acting Executive Manager: Strategic Investment Programme	Not Achieved
								Q2	100					Quality assurance reports		
								Q3	200					Quality assurance reports		
								Q4	100					Quality assurance reports		
KPI 4: SIP (916)	Executive Manager: Output	Brickvale housing	30	Km of roads and stormwater constructed	Km	New target	3,5 Km	Q1	-	-	-	-	-	-	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-					-		
								Q3	3,5km					Project plan, progress report		
								Q4	-					-		
KPI 5: SIP (916)	Executive Manager: Output		30	% Completion of the Tarlton/Brickvale reservoir	%	100% planning milestones achieved	100%	Q1	-	-	-	-	-	Project plan	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-					-		
								Q3	100%					Progress report, milestone certificate and completion certificate		
								Q4	-					-		

SDBIP Ref. No	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
Division: Catalytic Investment Programme																
KPI 6: SIP (540)	Executive Manager: Output	Cds- Construction Of Kagiso Elderly Service Centre_Sd	12,9	%completion of Construction of Kagiso Elderly Service Centre project milestones (activities) in line with the plan	%	80%	100%	Q1	100%	-	-	-	-	Q1: Completion certificate, progress report and milestone certificate	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	-							
KPI 7: SIP (876)	Executive Manager: Output	Cds - Ga Mogale Sports Complex	31	%implementation of Ga Mogale Sports Complex project milestones (activities) in line with the plan	%	90,80%	100%	Q1	100% implementation of planned activities	100% implementation of planned activities	100% implementation of planned activities achieved	-	-	Q1: Project plan, Milestone certificate and progress report	Acting Executive Manager: Strategic Investment Programme	Achieved
								Q2	100% implementation of planned activities							
								Q3	100% implementation of planned activities							
								Q4	100% implementation of planned activities							
KPI 8: SIP (503)	Executive Manager: Output	Refurbishment of Krugersdorp Museum	9	%implementation of Refurbishment of Krugersdorp Museum project milestones in line with the plan	%	50%	100%	Q1	-	-	-	-	-	-	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-							
								Q3	100% implementation of planned activities							
								Q4	100% implementation of planned activities							

KPA: FINANCIAL VIABILITY 15%																
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 9: SIP	Executive Manager: Output	Grants expenditure	All Wards	% expenditure on the Integrated Urban Development grant (IUDG)	%	100%	100%	Q1	-	-	-	-	-	Q4: Expenditure report	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	100%							
KPI 10: SIP	Executive Manager: Output	Revenue generation	All Wards	% expenditure on the Human Settlement Development Grant (HSDG)	%	100%	100%	Q1	-	-	-	-	-	Q4: Expenditure report	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-							
								Q3	-							
								Q4	100%							
KPA: GOOD GOVERNANCE AND PUBLIC PARTICIPATION 5%																
SDBIP REF.NO	PLANNING LEVEL	MSCOA PROJECT	WARDS TO BENEFIT	KEY PERFORMANCE INDICATOR	UNIT OF MEASURE	BASELINE	ANNUAL TARGET	QUARTER	PROGRAMME/ PROJECT MILESTONE	PROJECTION QRT 2	ACTUAL QRT 2	EXPLANATION OF VARIANCE	MEASURES TAKEN TO IMPROVE PERFORMANCE	MEANS OF VERIFICATION	RESPONSIBLE PERSON	M&E VALIDATED SCORE
KPI 11: SIP	Executive Manager: Output	Risk Management	All Wards	% implementation of Strategic Risk register mitigations actions	%	New target	100%	Q1	100% of planned actions implemented	100% of planned actions implemented	100%	-	-	Q1-Q4: Quarterly report	Acting Executive Manager: Strategic Investment Programme	Achieved
								Q2	100% of planned actions implemented							
								Q3	100% of planned actions implemented							
								Q4	100% of planned actions implemented							
KPI 12: SIP	Executive Manager: Output	AGSA Audit Action plans	All Wards	% implementation of AGSA Audit Action plans	%	No finding	85%	Q1	-	-	-	-	-	Q3-Q4: Internal Audit assessed OPCA pane	Acting Executive Manager: Strategic Investment Programme	No target for the quarter
								Q2	-							
								Q3	85%							
								Q4	85%							